



Start Date: Mar-9-2018  
 Finish Date: Dec-31-2018  
 Data Date: Aug-15-2018  
 Run Date: Aug-16-2018

■ Actual Work      ◆ Milestone      ▬ Actual Level of Effort  
▬ Remaining Work      ▬ Summary  
▬ Critical Remaining Work      ▬ Level of Effort



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	%	Total Float	March 2018	April 2018	May 2018	June 2018	July 2018	August 2018	S	O	N	D	J	F																																													
								8	2	0	1	1	2	0	1	2	2	0	1	3	2	2	0	1	2	4	0	0	1	2	2	9	0	1	1	2	0	0	9	1	2	3	0	1	2	1	2	0	1	1	2	5	0	0	1	2	3	0	6	1	2	2	0	1
A1330	Sidewalks and Paving	10	10	Sep-14-2018	Sep-25-2018	0%	59																				Sidewalks and Paving																																					
A1530	Landscaping	10	10	Oct-8-2018	Oct-18-2018	0%	59																				Landscaping																																					
Foundation		34	34	Sep-7-2018	Oct-16-2018	0%	0																				Foundation																																					
A1370	Under floor Plumbing	8	8	Sep-7-2018	Sep-15-2018	0%	18																				Under floor Plumbing																																					
A1340	Drill and Pour Piers	5	5	Sep-22-2018	Sep-27-2018	0%	0																				Drill and Pour Piers																																					
A1350	Form, Reinforce and Pour Columns	8	8	Sep-28-2018	Oct-6-2018	0%	0																				Form, Reinforce and Pour Columns																																					
A1360	Pour Foundation	8	8	Oct-8-2018	Oct-16-2018	0%	0																				Pour Foundation																																					
Structure		20	20	Oct-17-2018	Nov-8-2018	0%	14																				Structure																																					
A1390	Set Structural Steel	14	14	Oct-17-2018	Nov-1-2018	0%	0																				Set Structural Steel																																					
A1610	Pour Topping Slab	6	6	Nov-2-2018	Nov-8-2018	0%	14																				Pour Topping Slab																																					
Exterior		29	29	Nov-2-2018	Dec-7-2018	0%	6																				Exterior																																					
A1410	Roofing	5	5	Nov-2-2018	Nov-7-2018	0%	4																				Roofing																																					
A1400	Framing and sheathing	7	7	Nov-2-2018	Nov-9-2018	0%	0																				Framing and sheathing																																					
A1430	Install Exterior Doors	3	3	Nov-10-2018	Nov-13-2018	0%	0																				Install Exterior Doors																																					
A1560	Install Dome	5	5	Nov-13-2018	Nov-17-2018	0%	0																				Install Dome																																					
A1420	Waterproofing	4	4	Nov-14-2018	Nov-17-2018	0%	0																				Waterproofing																																					
A1580	Exterior Skin	15	15	Nov-19-2018	Dec-7-2018	0%	6																				Exterior Skin																																					
Finishes		27	27	Nov-6-2018	Dec-8-2018	0%	0																				Finishes																																					
A1480	MEP Rough in	7	7	Nov-6-2018	Nov-13-2018	0%	16																				MEP Rough in																																					
A1440	Insulate and Sheetrock	3	3	Nov-19-2018	Nov-21-2018	0%	0																				Insulate and Sheetrock																																					
A1450	Tape/Float/Paint Walls and Exposed Structure	6	6	Nov-24-2018	Nov-30-2018	0%	0																				Tape/Float/Paint Walls and Exposed Structure																																					
A1460	Flooring	3	3	Dec-1-2018	Dec-4-2018	0%	0																				Flooring																																					
A1470	MEP Trimout	4	4	Dec-5-2018	Dec-8-2018	0%	0																				MEP Trimout																																					
Close-Out		37	37	Nov-14-2018	Dec-31-2018	0%	0																				Close-Out																																					
A1500	Close-out Submittals	10	10	Nov-14-2018	Nov-27-2018	0%	24																				Close-out Submittals																																					
A1490	Commission and Testing	5	5	Dec-10-2018	Dec-14-2018	0%	0																				Commission and Testing																																					
A1540	OAE Punch Walk	2	2	Dec-15-2018	Dec-17-2018	0%	0																				OAE Punch Walk																																					
A1550	Punchlist corrections	10	10	Dec-18-2018	Dec-31-2018	0%	0																				Punchlist correction																																					

Start Date: Mar-9-2018		Actual Work		Milestone		Actual Level of Effort
Finish Date: Dec-31-2018		Remaining Work		Summary		Level of Effort
Data Date: Aug-15-2018		Critical Remaining Work				
Run Date: Aug-16-2018						

PVAMU - Solar Observatory - PV0628

WBS Layout - All Activities  
Page 2 of 2

