

Activity ID	Activity Name	Orig. Dur.	Start	Finish	2018		2019							
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
<b>Rice - BIOE/ChBE</b>		<b>159</b>	<b>11-26-18</b>	<b>07-11-19</b>										
BCB.109	Construction Duration (Calendar Days)	191	12-10-18	06-18-19										
BCB.111	Construction Duration (Work Days)	133	12-10-18	06-18-19										
<b>Summary/Milestones</b>		<b>143</b>	<b>11-26-18</b>	<b>06-18-19</b>										
BCB.110	Mobilize	0	11-26-18*											
<b>Summary/Milestones - BIOE</b>		<b>81</b>	<b>12-10-18</b>	<b>04-04-19</b>										
BCB.112	BIOE - Construction Duration (Calendar Days)	116	12-10-18	04-04-19										
BCB.113	BIOE - Construction Duration (Work Days)	81	12-10-18	04-04-19										
<b>Summary/Milestones - ChBE</b>		<b>37</b>	<b>04-26-19</b>	<b>06-18-19</b>										
BCB.131	ChBE - ChBE - Construction Duration (Calendar Days)	54	04-26-19	06-18-19										
BCB.132	Construction Duration (Work Days)	37	04-26-19	06-18-19										
<b>Procurement</b>		<b>77</b>	<b>11-26-18</b>	<b>03-15-19</b>										
BCB.100	Subcontractor Scope Review/Award	5	11-26-18*	11-30-18										
<b>Procurement - HVAC</b>		<b>29</b>	<b>12-03-18</b>	<b>01-21-19</b>										
BCB.103	Subcontractor Shops Design/Submittals - HVAC	3	12-03-18	12-05-18										
BCB.105	Owner/Architect Submittal Review & Approval - HVAC	1	12-06-18	12-06-18										
BCB.107	Procurement & Delivery - HVAC	25	12-07-18	01-21-19										
<b>Procurement - Electrical</b>		<b>29</b>	<b>12-03-18</b>	<b>01-21-19</b>										
BCB.102	Subcontractor Shops Design/Submittals - Electrical	3	12-03-18	12-05-18										
BCB.104	Owner/Architect Submittal Review & Approval - Electrical	1	12-06-18	12-06-18										
BCB.106	Procurement & Delivery - Electrical	25	12-07-18	01-21-19										
<b>Procurement - Lab Casework/Furniture</b>		<b>60</b>	<b>12-13-18</b>	<b>03-15-19</b>										
BCB.101	Procurement & Delivery - Lab Casework	60	12-13-18	03-15-19										
<b>Construction</b>		<b>149</b>	<b>12-10-18</b>	<b>07-11-19</b>										
<b>BIOE</b>		<b>96</b>	<b>12-10-18</b>	<b>04-25-19</b>										
BCB.108	Layout & Build Sound Wall	10	12-10-18	12-21-18										
BCB.115	Frame Walls	10	12-20-18	01-11-19										
BCB.144	Holiday Building Closure (Calendar Days)	9	12-24-18*	01-01-19										
BCB.114	OH MEP Rough	20	01-02-19	01-29-19										
BCB.116	In Wall MEP Rough	10	01-14-19	01-25-19										
BCB.117	Close Walls & Finish	12	01-30-19	02-14-19										
BCB.118	Install OH Ceiling Grid	5	02-15-19	02-21-19										
BCB.119	Paint Walls	10	02-15-19	02-28-19										
BCB.120	Demo Wall In Corridor	5	02-15-19	02-21-19										
BCB.121	Install RACO Frames & Glass	5	02-22-19	02-28-19										
BCB.122	Drop Ceiling Tiles	3	03-01-19	03-05-19										
BCB.123	Flooring	10	03-06-19	03-19-19										
BCB.124	Install Doors	3	03-11-19	03-13-19										
BCB.125	Install Lab Equipment	7	03-18-19	03-26-19										
BCB.126	Trade Finals	3	03-26-19	03-28-19										
BCB.127	Life Safety With COH FM	5	03-29-19	04-04-19										
BCB.128	Substantial Completion	0		04-04-19*										
BCB.129	CO, CX & Punchlist	15	04-05-19	04-25-19										
<b>ChBE</b>		<b>53</b>	<b>04-26-19</b>	<b>07-11-19</b>										
BCB.133	Demo	11	04-26-19	05-10-19										
BCB.130	MEP Rough In	15	04-26-19	05-16-19										
BCB.134	Frame Walls	3	05-13-19	05-15-19										
BCB.135	Close Walls	2	05-17-19	05-20-19										
BCB.136	Finishes	10	05-21-19	06-04-19										
BCB.137	MEP Trim Out	5	05-29-19	06-04-19										
BCB.138	Trade Finals	5	06-05-19	06-11-19										
BCB.139	Life Safety With COH FM	3	06-14-19	06-18-19										
BCB.140	Substantial Completion	0		06-27-19*										
BCB.141	CO, CX & Punchlist	9	06-28-19	07-11-19										