



Addenda 1

Project:	Rice Dell Butcher Fume Hoods	Addenda No.1	
Client:	Rice University	Issue Date:	August 17, 2018
HOK Project #:	18.10019.00 & .01	File:	J2

Description: The following documents are included as part of Addenda #1.

General

1. Sealed drawings and listed as for "Permit and Construction"
2. Added Comcheck report
3. Items are not clouded as this is the first permit issue and don't want to confuse the City.
4. Added a general coversheet combining the Aqua Regia and Teaching Lab into one project.
5. For roofing bids use one of the three Rice approved contractors listed below:
 - a. Gregory Janecka
Vice President
Pyramid Waterproofing, Inc.
Office: 713-699-4777
Mobile: 281-808-0100
gjanecka@pyramidwaterproofing.com
 - b. Earl (Bill) Thomas
President
J.R. Jones Roofing
Office: 713-522-1600
Mobile: 281-236-2485
ethomas@jrjroofing.com
 - c. Andrew Delgado
Project Manager
PRC Roofing
Office: 713-782-0555
Mobile: 713-614-9521
adelgado@prcroofing.com

ARCHITECTURAL

1. Revised note on Teaching Lab to guy the stacks together and guy back to roof at ends to minimize tie backs to roof. And to submit a guy support for approval.
2. Removed the small access opening to the attic and added a 3' x 5' access door to the attic space.

ELECTRICAL

1. Aqua Regia: Added notes to relocate receptacles, lighting and shorten ladder rack in IT closets on level 2 & 3.

MECHANICAL

Aqua Regia:



Addenda 1

1. Added note that EAB is to be contracted through the general contractor.
2. Added note to relocate sprinkler piping in IT closet to avoid conflict.

Teaching Labs:

1. Added note that EAB is to be contracted through the general contractor.
2. Modified duct insulation so that all duct is externally insulated.
3. Clarified duct construction requirements of exhaust duct. Specified minimum sheet metal thickness on exhaust duct.
4. Modified keynote 9 on drawing M2.02.
5. Removed note about replacing actuator on AHU-B-2.