

Allen Lindsey

Subject: FW: T-Mobile Office Buildout @ 4126 SW Freeway Houston - Invitation to Bid

From: Randy Reynolds <rreynolds@medistarcorp.com>

Date: August 2, 2018 at 9:19:51 AM CDT

To: Randy Reynolds <rreynolds@medistarcorp.com>

Subject: FW: T-Mobile Office Buildout @ 4126 SW Freeway Houston - Invitation to Bid

UPDATE

See below response to an RFI regarding HVAC:

- . The new VAV boxes on floors 7 and 15 will be operated by thermostat control only. They will not tie into the building control system.
2. On floors 14 and 16, the duct is connected to existing zone valves and there are no new controls on this floor. The contractor is to test the existing controls and repair as noted on the plans for the 14th and 16th floor.
3. The condensing units for the split systems in the IDF rooms are to be located on the roof as noted on the plans. The contractor will need to field verify the exact routing of the refrigerant lines. There are some existing chases, but it will need to be confirmed if there is room in the chase for these lines. If not, the floors would need to be cored as required.

From: Randy Reynolds

Sent: Wednesday, August 01, 2018 3:49 PM

To: Randy Reynolds <rreynolds@medistarcorp.com>

Subject: FW: T-Mobile Office Buildout @ 4126 SW Freeway Houston - Invitation to Bid

UPDATE

Dear Contractor,

An addition to the specifications has been added to Dropbox: **Division 10 21 13.16 "Plastic Laminate-Clad Toilet Compartments"**.

Randy Reynolds

Project Manager

7670 Woodway Drive

Suite 160

Houston, Texas 77063

Voice: 713-266-8990 // Mobile: 832-570-9776

rreynolds@medistarcorp.com

www.medistarcorp.com

MEDISTAR CORP

