

JSA Dietitians & Patient Placement Center Questions

- 1 Is Wall @ line B6 a G31 or a B31? G31
- 2 Is door/wall @ BA line a G31 Wall? Door opening at Column A51 is an existing wall. Patch as required, match existing wall type
- 3 Is room 5.190 VCT or LVT? What is LVT? LVT is "Luxury Vinyl Tile." The finish Key should say "VCT-02."
- 4 TV's owner furnished? Brackets? Installation? Blocking? TV's and brackets are OFOI - Provide Blocking in wall
- 5 Should there be a trans strip between 5.190A & 5.1200A? Yes, provide Roppe #59 Reducer, Color Brown #110
- 6 Demo of WC not shown. Sheet A2.01, General Note B states to remove all Wall Covering throughout project. The only WC I'm aware of is located in Office 5.160 and is shown dashed on
- 7 Miniblinds @ windows? Provide Miniblinds at all windows. Use HBL-1: MFR: Bali, Product #S3000/.06, Color: Alabaster/112, Size 1'
- 8 Ceiling Scope - shows partial demo but RCP shows opposite for new? Sheet A2.01, Demo note #7 is shown for portion of ceiling to be removed and is correct and coordinated with the I
- 9 Tube Post spacing in pony wall? 48" OC
- 10 Induction demo piping scope unclear. M2.01 Note #1 states to remove induction unit and associated appurtenance:
- 11 Receptacle demo scope clarification. New cover plates? All receptacles shown on Demo plan A2.01 & E3.01 are to be removed - Yes, provide cover plates for all remaining electrical re

Submitted 2/1/18

- 1 Will the existing sink that has new sanitary waste and vent ran to be reused? If a new sink is to be installed please provide make, model and size Reuse existing sink per P2.01, Den
- 2 Please provide make, model and size of SK-1 to be installed.

Submitted 2/2/18

- How does the electrical and data feed to the ponywall? They feed from the floor below.

ound the perimeter of this room on the demo plan

RCP on Sheet A3.0:

cepticles per A2.01, General Note "E.

to Note 3