



COVENANT CHURCH – PHASE 1
REQUEST FOR INFORMATION

TO: GSM Architects
5305 Jackson Street
Houston, TX 77004

RFI NO. #PRE-002-Phase 1

DATE 8-2-17
PROJECT NO. 16-046

ATTN: Katherine Ormond

2 pages including this one

SUBJECT: Awning Over Door DA116, Door @ Men's & Women's RR, Counter Top Materials, Window Sills & Base

SPECIFICATIONS: N/A

DRAWINGS: Architectural

DESCRIPTIONS OF REQUEST FOR INFORMATION:

Katy,

1. At Women's Restroom A113 & Men's Restroom A114 it appears that this is one big room only separated by wing walls at the vanities. Please confirm no other doors are required to isolate the spaces from each other.

Reply: NO OTHER DOORS ARE REQUIRED. THE ONLY DOORS REQUIRED ARE THOSE INDICATED: DA 112, DA 113, AND DA 114.

2. Detail 5/A.610 directs us to the finish schedule for the counter top and splash for the restroom. The finish schedule does not indicate if the tops are to be p-lam or solid surface. Please advise.

Reply: COUNTER TOP SHALL BE QUARTZ. A-REST, A112, COUNTERTOP IS INDICATED AS CT-2 ON THE FINISH SCHEDULE. REFER TO SPECIFICATIONS FOR ADDITIONAL INFORMATION.

3. Detail 2/ A.610 is calling out for the "wall base" to be $\frac{3}{4}$ " x 3-1/2", but on the finish A.810 it is called out as $\frac{1}{2}$ " x 3-1/2" MDF for the Fellowship Hall. Does the different size only occur at this location? Please advise.

Reply: $\frac{3}{4}$ " X 3-1/2" TRIM OCCURS ONLY AT THIS LOCATION. THE INTENT IS FOR DOOR CASING AND THE PANEL TRIM TO BE FLUSH. WHERE SCHEDULED BASE IS INDICATED ON EITHER SIDE OF THE paneled WALL AREA, THE $\frac{1}{2}$ " X 3-1/2" BASE SHALL TERMINATE INTO THE SIDE OF THE $\frac{3}{4}$ " TRIM.



4. Sheet A.211 makes reference to an “awning” and there appears to be one indicated on the elevation 2/A3.10 but it is not labeled. I was not able to find a specification for awnings. Please advise and provide a specification.

Reply: THE AWNING INDICATED ON A.211 IS 2X WOOD FRAMING WITH COMPOSITE SHINGLE ROOFING. REFER TO DETAIL A/S2.0 FOR FRAMING DETAILS. EAVE AND RAKE DETAILS 09/A.230 AND 10/2.30 ARE SIMILAR. REFER TO 05/A.510 FOR ADDITIONAL INFORMATION.

5. On Sheet A.821 details 5& 13 call for the window sills to be “schedule sill”. Detail 9/A.821 calls out for a MDF sill. Please advise if all window sills are to be MDF.

Reply: ALL SILLS SHOULD BE PAINT GRADE HARWOOD. ARCHITECT WILL REVISE THE NOTE “MDF SILL” ON DETAIL 09/A.821 TO “SCHEDULED SILL.” REFER TO FINISH LEGEND, CASING, CA-2.

Signed: _____
Chad Clark
Sr. Estimator

Contractor expressly disclaims any responsibility for design or engineering issues by submitting this RFI.

Please review and respond within 3 days Friday 8-4-17 after the date shown above to prevent delay.

Signed: 
SAM MCGLONE

cc: File 16-046

Title: ARCHITECT

Date: 08/02/2017